GEOMETRY VERIFICATION PRIOR TO ERECTION

For each unit a fully referenced registry report was created by using 3D Laser Scanning Techniques. Each panel was evaluated on its constructed geometry:

- Curvature of the casted slab
- Slab thickness
- ER points coordinates deviation in relation to As-Built values
- Ribs, Beams width and CL





CANOPY ERECTION

- i. Network Establishment A high accuracy network (sd <1 mm), was established on the Roof of the Opera Building consisting adequate in number and distribution on the area of interest and finally determined in geometry and position in relation to the density of the scaffoldings. In total 90 benchmarks for CCR prisms were established and incorporated to the main network.
- ii. Panels erection
 Preliminary installation took place with
 measurements performed on the other side of
 the panel. Then each panel was adjusted on its
 final position by measurements performed on
 the inner side (installation of control points).
 Finally each panel was examined for its final
 position in relation to the adjacent, in order to
 fulfill the erection criteria.
- iii. Bracings (metal structure) installation.
 Each part of the internal steel structure mas modified according to the as-built model provided to the designer. Final adjustments were performed by measurements.
- iv. Upper skin installation
 Each top skin panel was preliminary positioned
 by the use of the bracings calibrated.
 Then the final adjustment took place by using the control points established during preconstruction.





